

Project Title: REPAIR AND RE-WIRING OF ELECTRICAL FEEDER LINE FOR CANCER INSTITUTE BUILDING  
Project Duration: SIXTY-THREE (63) CALENDAR DAYS

Task Name	DURATION in days	Week 1	Week 2	Week 3	Week 4	Week 5	Week 6	Week 7	Week 8	Week 9		
<b>General Requirements</b>												
Mobilization	14											
Demobilization	7											
Temporary Facilities	56											
Asbuilt drawing and shop drawings	28											
<b>Work package 1: Cancer Institute building electrical room to elevator panel board</b>												
Supply and Installation of support for conduit and pull box	14											
Supply and Installation of conduit and cable	21											
Replacement of 600A MCCB at Elevator panel	14											
Supply and Installation of fabricated extension busbar	14											
Replacement of 600A MCCB at Cancer Institute electrical room	21											
Testing and commissioning	7											
<b>Work package 2: Central Block electrical room to Cancer Institute Building electrical room</b>												
Excavation & Manhole	14											
Backfilling and concrete encasement	14											
Supply and Installation of support for conduit and pull box	14											
Supply and Installation of conduit and cable	21											
Supply and Installation of MDP panel at Cancer Institute room	21											
Enclosed Circuit Breaker at Central block	14											
Testing and commissioning	7											
Close out & Turn over	14											
<b>Total</b>	<b>63</b>											
Prepared by:  <div>ENGR. KYLE CHESTER ALCARAZ / SENIOR ENGINEERING ASSOCIATE</div> <div>ENGR. JOHN MICHAEL D. LIM / JUNIOR ENGINEERING ASSOCIATE</div> <div>ENGR. JOSEPH R. DOLLESIN JR / JUNIOR ENGINEERING ASSOCIATE</div>		Check & Reviewed by:  <div>ENGR. DANILO H. METRILLO</div> <div>OIC Head - Electrical Unit - OETS</div>		Recommending approval  <div>ENGR. MERLIN D. HERERRA</div> <div>Acting Chief - OETS</div>		Endorsed as recommended  <div>MARIA TERESA JULIETA U. BENEDICTO, MD</div> <div>Deputy Director for Administration</div>		Approved by:  <div>GERARDO D. LEGASPI, MD</div> <div>Director</div>				