



CAMPUS PLANNING, DEVELOPMENT & MAINTENANCE OFFICE

UNIVERSITY OF THE PHILIPPINES MANILA

The Health Sciences Center

P. Faura Street, Ermita, Manila Tel. No. 525-2233 Telefax No. 526-8420



BILL OF QUANTITIES - BID PROPOSAL FORM

PROJECT TITLE : **PROPOSED TEMPORARY FACILITY OF CPDMO**
University of the Philippines

NAME OF BIDDER : _____

ADDRESS : _____

CONTACT NO(S). : _____

TOTAL LUMP SUM BID : _____ **PhP** _____

ITEM	QTY.	UNIT(S)	DESCRIPTION(S)	UNIT COST	TOTAL COST
1.00	GEN. REQ'Ts. / SITEWORKS				
	2.00	unit	STEEL CONTAINER VAN - Second Hand	PhP _____	PhP _____
			40ft High Cube Office Container Van		
	2.00	unit	Mobilization/Delivery of Container Van to site including installation	_____	_____
			Total Gen. Req'ts/Site Works	PhP _____	
2.00	ARCHITECTURAL WORKS				
	1.00	lot	Access Stair Metal Stair to 2nd floor	PhP _____	PhP _____
	2.00	set(s)	Doors & Windows Doubled Framed Glass Sliding Doors 6mm thick tempered glass on aluminum powder coated frame w/ grilles	_____	_____
	9.00	set(s)	Sliding Window (0.60m x 1.20m) 6mm thick tempered glass on aluminum powder coated frame	_____	_____
	59.49	sqm	Flooring 2mm thk Vinyl Roll Flooring on 3/4" plywood including capping strip & cove former	_____	_____
	59.49	sqm	Ceiling 4.5mm thick fiber cement board on metal furring	_____	_____
	358.14	sqm	Painting Epoxy painting (exterior & interior)	_____	_____
	14.00	unit/s	Pedestal	_____	_____

			Material Cost		PhP	_____
			Labor Cost			_____
			Sub-Total Cost	_____	PhP	_____
		Furniture				
22.00	unit/s	600mm x 1500mm x 750mm Table		PhP	PhP	_____
		3/4" Plywood , Duco Finish				
		Sub-Total Cost			PhP	_____
		Total Architectural Works			PhP	_____
3.00 ELECTRICAL WORKS						
1.00	lot	Relocation of Lighting Fixtures, Circuit Breakers		PhP	PhP	_____
		ACU, LAN & Telephone line with new wirings				
		Sub-Total Cost			PhP	_____
		Total Electrical Works			PhP	_____
SUMMARY						
1.00	GEN. REQ'Ts. / SITEWORKS				PhP	_____
2.00	ARCHITECTURAL WORKS					_____
3.00	ELECTRICAL WORKS					_____
		Total Materials and Labor Cost			PhP	_____
		Overhead Cost @				_____
		VAT @		12%		_____
		TOTAL ADDITIVE COST			PhP	_____

PREPARED BY

:

Signature over Printed Name & Position/Designation

Date